BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**White Topping of road from Sheshadripuram First Grade College to Aroma Bakery Junction via 3rd Cross road 1st A Main Road, 16th B Cross road Annexure –F(2)**
2	Estimate cost / Amount	Rs.1393.00 Lakhs
3	Name of Contractor	M/s NCC LIMITED
4	Amount of Contract	Rs.124079732=00
5	Agreement No	181/2020-21, Dated: 08-02-2021
6	No. and date under which the work order has been issued	181/2020-21, Dated: 08-02-2021
7	Time limit originally fixed for completion	12 Months (upto 07-02-2022)
8	Date of application by the contractor for granting extension	28-01-2022
9	Date of receipt of application in the sub-division office	15-02-2022
10	Extension granted if any:	Nil
	1. From	
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	Rs.39364527=00
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.39364527=00
14	Time now applied for	30-08-2022 (204 days)
15	Date of recommending time limit applied	30-08-2022 (204 days)
16	Whether the original application of contractor is enclosed	Yes

17	Balance work remaining to be done.	Rs.84715205=00
18	Probable time required for completion of remaining work	30-08-2022
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to Covid-19 and delay in getting approval for Restoration and laying UGD Pipe line
22	Recommendation of Executive Engineer	Work delayed due to Covid-19 and delay in getting approval for Restoration and laying UGD Pipe line. Hence EOT may be accorded till 30-08-2022(204 days) without levying penalty for the contractor.

14/3/2022

Assistant / Junior Engineer
Project Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer,
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ